



BUILD MACHESNEY

A Blueprint for the Future

Copper/Emerald/Ruby Reconstruction Construction Update #9 July 30, 2015

Week of August 3rd:

- The Contractor will be grading the stone along the edge of the roadway to prepare for the curb and gutter construction. Again, this activity will result in a much steeper driveway approach until the curbing has been constructed. Looking ahead, the first curb pours are scheduled for the week of August 10th. Before the actual construction of the curb and gutter, the contractor will drive specialized stakes and set the string line that is used to guide the machine; and therefore you may lose access to your driveway for short periods of time while the contractor is initially positioning the string line. The Contractor has advised that curb crews will be on-site beginning Thursday, August 6th to set stakes and begin string line operations.
- The Contractor will insulate water services at various locations throughout the project area. We do not expect a loss of water service during the insulation process; however, the work will occupy the entire roadway.
- NICOR crews will continue to be on site to install new gas mains and services. The majority of the work will be outside of the roadway but construction equipment will be in the roadway at times.

Please do not hesitate to contact Jim Kroepflin or Chris Dopkins of McMahon at 636-9590, or Paul Munson of Northern Illinois Service Company at (815) 874-4422 with any questions.

*Driving for a better
Machesney Park*