



BUILD MACHESNEY

A Blueprint for the Future

Copper/Emerald/Ruby Reconstruction Construction Update #15 September 3, 2015

Week of September 7th:

- The Contractor will be onsite to continue installation of mailboxes. Please have your mailbox available for installation.
- The contractor will continue cleanup behind the curb in preparation for the topsoil and seed. It is likely that the restoration will be delayed until NICOR is completed with their work.
- The Contractor will be completing the paving of the driveways mid week. The delay was due to a few portions of the sidewalk that needed to be replaced. We apologize for the extended inconvenience
- NICOR crews have returned to the site to connect service lines to the new gas mains. At this time we understand that this work will continue until the end of September.

Thank you for your continued cooperation!

Please do not hesitate to contact Jim Kroeplin or Chris Dopkins of McMahon at 636-9590, or Paul Munson of Northern Illinois Service Company at (815) 874-4422 with any questions.

***Driving for a better
Machesney Park***