



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **Copper/Emerald/Ruby Reconstruction Construction Update #17 September 18, 2015**

#### **Week of September 21st:**

- The Contractor has completed installation of mailboxes. Mail will be delivered to your roadside mailbox beginning Monday, September 21.
- The Contractor has completed the roadway and driveway asphalt paving.
- We have been told by NICOR that crews will be returning to the site next week to install service lines from the new gas mains to the meters at the homes. At this time we understand that this work will continue thru the end of September and likely into the first part of October. Connection to the meters and abandoning the old mains will be completed in October. We will monitor their progress and plan to complete the restoration, topsoil, seed and straw blanket as soon as work in the road right of way is completed. Based on the schedule we have been given we could be completing the restoration in early October. At that point any select areas disturbed by NICOR will be restored by them to Village requirements.
- ComEd may be onsite during the week to replace street light poles at the intersections of Copper & Ruby and Emerald & Van Stone. This work is dependent on the location of existing utilities and possible conflicts.

Thank you for your continued cooperation!

Please do not hesitate to contact Jim Kroeplin or Chris Dopkins of McMahan at 636-9590, or Paul Munson of Northern Illinois Service Company at (815) 874-4422 with any questions.

*Driving for a better  
Machesney Park*