

May 4th - May 13th

IL 173 Construction Update

Crews will be on site to finish placing the reflective pavement markers along IL 173 and associated side roads. The Contractor is hopeful that the markers will be complete by the end of the day on May 4th.

Crews have placed the decorative landscaping block in the center medians between Perryville & Mitchell Roads, and crews are now in the process of finishing the landscaping improvements for these center medians. Weather permitting, landscaping within these center medians should wrap up by Friday, May 6th. Once the landscaping within these center medians is complete, the contractor will shift traffic control in order to close the outside lanes between Perryville & Mitchell Roads so that the Contractor may complete the final grading and landscaping of the southern ditch of IL 173, and to complete some minor work on the north side of IL 173. The Contractor is estimating that it will take approximately two weeks to finish the grading and landscaping work along the south side of IL 173 between Perryville Road and Mitchell Road. Once the landscaping is complete, the Contractor will fully reopen this stretch of IL 173 to traffic.