



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #4 July 1, 2016

Week of July 5:

- NICOR crews have completed the relocation of the gas main.
- The Contractor will be installing large diameter storm sewer on Scott Ln from Roosevelt Road towards Heron Drive. The Contractor will notify residents about limited access in and out of their drives. The storm sewer work will require use of most of the roadway. Traffic will be limited in getting around the construction.
- The Contractor will have a second crew on site to remove and replace sanitary services on Scott Lane between Bunting and Heron. Residents will be notified a day before about limiting the use of the sanitary during this work. This service work will require excavation across the road. Traffic will not be able to get around the construction during working hours.
- Later in the week storm sewer will be installed across Scott Lane at Bunting. This work will require excavation across Scott Lane. Traffic will not be able to get around the construction during working hours.
- Pipe and manholes will continue to be delivered to the site. These materials will be stored within the Village right of ways along the roadways. They will make it a bit more difficult to drive through the construction area.
- It is possible that at the end of the week the Contractor may begin coring out Scott Lane near Roosevelt Road. During this process residents will not have access in or out of their drive when the work is in front of their house. The contractor will notify residents as they are affected and allow them to move their car if needed. During this time the driveways will be noticeably steeper. Please exercise caution when driving in and out of your driveway.
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation. Have a safe and happy Fourth of July!

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroepin or Chris Dopkins at 815-636-9590