



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **Scott Ln & Heron Dr Improvements Construction Update #6 July 15, 2016**

#### **Week of July 18:**

- Monday, July 18, the Contractor will be shutting off and lowering water main at the intersections of Scott & Heron and Mildred & Heron. Two crews will be working. This work is planned “weather permitting”. If rain is imminent, the work may be postponed until Tuesday. If that happens, only the work at Scott and Heron will be completed on Tuesday. Residents that will be affected by the water shut down will be notified by NPPWD on Friday July 15. Additional notification due to a rain delay will be made on Monday July 18. This work will occupy the majority of the intersections so residents on Heron between Scott and Mildred will need to use Cadet Rd.
- The Contractor will have another crew on site Monday to continue coring out the roadway on Heron between Scott and Cadet. Core out will continue on Scott Lane between Bunting and Heron on Tuesday. During this process residents will not have access in or out of their drive when the work is in front of their house. The contractor will notify residents as they are affected and allow them to move their car if needed. During this time the driveways will be noticeably steeper. Please exercise caution when driving in and out of your driveway.
- The Contractor has completed the majority of the large storm sewer installation and will be working on installing cross road storm laterals at the Mildred & Heron intersection and Scott & Heron Intersection, mid week. Work will occupy the majority of the intersections during working hours.
- On Wednesday July 20 the Contractor plans to start setting pins and string line for the curb and gutter. Pins and string will be placed on the east side of Scott, north side of Heron and south side of Bunting. The string will be lowered across the drives at the end of the day. Please be especially careful walking or driving in and out of your drives. If you notice the string is up, please ask a worker to lower it before driving in or out. Friday, July 22, the Contractor plans to begin installing curb and gutter along the east side of Scott Lane, north side of Heron and the south side of Bunting. Residents in these areas will not have access to their drive for a period of 3-4 days and will need to park on the street or make arrangements to park in a neighbors drive. After the first day (Saturday) the contractor will backfill a small section of curb to allow foot traffic. After the concrete testing indicates adequate strength, the driveways will be filled in to allow car traffic into your drive. (We expect this to happen Monday)
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.

- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting at 815-282-3000

Or

McMahon,  
Jim Kroepin or Chris Dopkins at 815-636-9590