



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #11 August 12, 2016

Week of August 15:

- The Contractor will be adding stone to the roadway on Scott, Bunting and Heron in the areas where the curb was poured.
- Manhole castings in the roadway will also be adjusted.
- The Contractor will be rough grading behind the curb.
- The Contractor will also be adding stone and rough grading the drives.
- Asphalt driveway paving is scheduled for the week of August 22. More detailed information will be provided in the next update.
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroepelin or Chris Dopkins at 815-636-9590

*Driving for a better
Machesney Park*