



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #13 August 26, 2016

Week of August 29 – September 2:

- **On Wednesday, August 31 the Contractor will be paving the asphalt roadway.**
They anticipate that all of the road will be completed in one day. If weather or other delays affect their schedule, they have not determined when they would be back. During the paving, there will be a short time (approximately forty-five minutes to an hour) where you will not have access to your driveway. The pavement will remain warm for a few hours after it is placed and so we ask that, if at all possible, you not drive on the pavement during that time. Please do not accelerate quickly, and turn your wheels only while moving. After paving there will be a 1 ¼" edge along the curb. This allows for the final lift of asphalt to be installed next year.
- On Friday, Monday and Tuesday the Contractor will be adding stone to the roadway on Scott, Bunting and Heron and working on the final shaping for asphalt. During this time we would request that you do not parking in the road. There will also be a 3" edge along the curb prior to paving.
- Sidewalk at the intersection of Heron and Mildred may be completed during the week.
- The Contractor may also be rough grading behind the curb.
- Restoration is tentatively scheduled for late in the week after Labor Day.
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroeplin or Chris Dopkins at 815-636-9590