



BUILD MACHESNEY

A Blueprint for the Future

Prairie & Dorothea Improvements Construction Update #4 August 12, 2016

Week of August 15-19

- The Contractor will continue to install storm sewer south on Dorothea. Later in the week they will begin installing storm sewer along the north side of Prairie Lane starting at Dorothea and heading east. The installation of the storm sewer will occupy the majority of the roadway. There will be limited access in and out during working hours.
- ComEd crews are working on moving four power poles at the eastern end of Prairie Lane. Work started on Thursday August 11 and will continue thru the week of August 15-19. ComEd should notify residents if and when their power will be interrupted.
- Traffic control has been delivered and installed. Please be aware of the barricades as they may be moved from day to day
- Select materials and equipment will be delivered to the site and stored in the Village right-of-way. Please be careful driving around the stored materials and equipment.

Please drive slowly in the construction area.

Thank you for your cooperation.

Contractor:

Northern Illinois Service Co.,
Contact: Paul Munson, 815-874-4422

Engineer:

McMAHON (815) 636-9590
Contact Jim Kroeplin & Chris Dopkins