



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **Prairie & Dorothea Improvements Construction Update #11 September 27, 2016**

**Please see revised schedule for curb pour**

- On Tuesday, September 27 the Contractor plans to start setting pins and string line for the remainder of the curb and gutter. Pins and string will be placed on the west side of Dorothea and north side of Prairie Lane. The string will be lowered across the drives at the end of the day. Please be especially careful walking or driving in and out of your drives. If you notice the string is up, please ask a worker to lower it before driving in or out.
- **Wednesday, September 28, the Contractor plans to install curb and gutter along the west side of Dorothea, and the north side of Prairie.**

Residents in these areas will not have access to their drive for a period of 3-4 days and will need to park on the opposite side of the street on Wednesday or make arrangements to park in a neighbors drive. **Please plan to have your car out of your drive by 7:00 AM Wednesday morning. If you could park on the street on Tuesday nite it would be helpful.** After the first day the contractor will backfill a small section of curb to allow foot traffic. After the concrete testing indicates adequate strength, the driveways will be filled in to allow car traffic into your drive.

- After the curb is poured, survey crews will be checking the slopes of the driveways. You will be contacted if we have concerns about the slope. Please feel free to contact our office if you have questions regarding your drive.
- Select materials and equipment will be delivered to the site and stored in the Village right-of-way. Please be careful driving around the stored materials and equipment.

Please drive slowly in the construction area.

Thank you for your cooperation.

**Contractor:** Northern Illinois Service Co.,  
Contact: Paul Munson, 815-874-4422

**Engineer:** McMAHON (815) 636-9590  
Contact Jim Kroeplin & Chris Dopkins