



**BUILD MACHESNEY**  
*A Blueprint for the Future*

---

**Kingsley & Drexel Improvements  
Construction Update #15A  
September 27, 2016**

- This update is being provided only to the residents on the north side of Kingsley between 4th and Elm. The Contractor will be pouring curb and gutter tomorrow morning. We ask that you please have your vehicle out of the driveway by 7:00 AM. As a reminder, the Contractor will backfill a small portion of the curb on Thursday for walking purposes. We will also begin testing the concrete for strength on Thursday and will backfill the driveways as soon as the concrete is strong enough to support vehicular traffic.

Finally, we have experienced a few isolated instances of vandalism. The vandalism results in additional expense, and adds time to the construction process and ultimately increases the inconvenience for all of the residents and business owners in the construction area. If you should see any vandalism occurring, please report it to the Machesney Park Division of the Winnebago County Sheriff's Police at (815) 282-2600.

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting  
815-282-3000

McMahon  
Chris Dopkins or Jim Kroeplin  
815-636-9590

We again thank you for your patience, and we remind you to please continue to exercise caution while driving through the construction zone.

*Driving for a better  
Machesney Park*