



Village of Machesney Park

BUILD MACHESNEY

A Blueprint for the Future

Kingsley & Drexel Improvements Construction Update #16 September 30, 2016

- The Contractor will continue on sidewalk/driveway removals on Kingsley Drive. During the removal process, there will be a short period of time (30 minutes +/-) where your driveway will not be accessible. The Contractor will place a temporary stone driving surface to provide access until the forms are set for the concrete pour.
- The Contractor will be forming and pouring sidewalks on Drexel. The Contractor plans to form and pour the sidewalks outside of the driveways first. Once the sidewalks outside of the driveways are underway, the Contractor will frame and pour the sidewalks across the driveways along the south side of Drexel Boulevard. The Contractor has advised that the sidewalk work across the driveways is tentatively scheduled to begin on Tuesday. The Contractor will notify you the day before the sidewalk work occurs across your driveway so that you have a chance to move your vehicle. Once poured, the sidewalk typically needs 3-5 days to cure to a sufficient strength to support vehicular traffic, and therefore you will not have access to your driveway during this time.
- The Contractor is also planning to pour sidewalks across the driveways on the south side of Kingsley Drive, and again, this work is tentatively scheduled to begin Tuesday. The Contractor will notify the affected residents the day before the work begins so that you have a chance to move your vehicle.
- The curb work is essentially complete, so beginning September 30th the Contractor will begin to shape the stone in preparation of paving operations. If you are able, please refrain from parking in the street during normal working hours as this will allow the Contractor to shape the stone. Obviously, once the sidewalk pours across the driveways begins there will be no choice but to have vehicles parked in the street and Contractor will work around those vehicles to the best of their ability. There will be a 3" bump against the curb until the road is paved. Paving is tentatively scheduled for the week of October 10th.
- For those of you in the 900 Block of Drexel, and the 900 & 1000 Blocks of Kingsley that have been provided with the letter and Temporary Construction Easement forms, please get those forms turned in today if you desire the work to be done.

Finally, we have experienced a few isolated instances of vandalism. The vandalism results in additional expense, and adds time to the construction process and ultimately increases the inconvenience for all of the residents and business owners in the construction area. If you should see any vandalism occurring, please report it to the Machesney Park Division of the Winnebago County Sheriff's Police at (815) 282-2600.

(over)

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting
815-282-3000

McMahon
Chris Dopkins or Jim Kroepelin
815-636-9590

We again thank you for your patience, and we remind you to please continue to exercise caution while driving through the construction zone.