



**BUILD MACHESNEY**  
*A Blueprint for the Future*

---

**Kingsley & Drexel Improvements  
Construction Update #20  
October 28, 2016**

- Unfortunately, the rainfall of this week has put a dent in the sidewalk schedule. The Contractor has poured the sidewalks on south side of Kingsley (that work is ongoing today), then moving to the north side of Drexel. Work will then move to the north side of Kingsley. The Contractor is planning to pour sidewalks on Tuesday through Thursday of next week. For those of you with sidewalks across the driveways, the Contractor will notify you the day before the sidewalk work occurs across your driveway so that you have a chance to move your vehicle. Once poured, the sidewalk typically needs 3-5 days to cure to a sufficient strength to support vehicular traffic, and therefore you will not have vehicular access to your driveway during this time.
- The Contractor will temporarily grade and shape the stone where the sidewalks are missing so the trick-or-treaters have a place to walk. The Contractor will also provide temporary transitions between the sidewalks, stone and curbing as needed.
- The Contractor will continue to shape driveways for paving. Paving crews are scheduled to be in mid to late week to pave the next group of driveways.
- The Contractor will be rough grading the south side of Drexel in preparation for final restoration.

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting  
815-282-3000

McMahon  
Chris Dopkins or Jim Kroepin  
815-636-9590

We again thank you for your patience, and we remind you to please continue to exercise caution while driving through the construction zone.

*Driving for a better  
Machesney Park*