



BUILD MACHESNEY
A Blueprint for the Future

**Kingsley & Drexel Improvements
Construction Update #21
November 4, 2016**

- The Contractor is in the process of completing the sidewalk work which should be complete on either November 4th or November 7th. For those of you with sidewalks across the driveways, the Contractor will notify you the day before the sidewalk work occurs across your driveway so that you have a chance to move your vehicle. Once poured, the sidewalk typically needs 3-5 days to cure to a sufficient strength to support vehicular traffic, and therefore you will not have vehicular access to your driveway during this time.
- The Contractor will be prepping driveways for paving. There will be a 2" bump at the curb and at the sidewalk before the driveway is paved.
- This week's rains and wet weather delayed the paving operations. Paving crews are on site today, and will return in mid to late week to pave the final group of driveways.
- The Contractor will be rough grading in preparation for final restoration. It is possible that restoration crews will be on site towards the end of the week to place the final black dirt, seeding, fertilizer and erosion control blanket over the disturbed areas.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting
815-282-3000

McMahon
Chris Dopkins or Jim Kroeplin
815-636-9590

We again thank you for your patience, and we remind you to please continue to exercise caution while driving through the construction zone.

*Driving for a better
Machesney Park*