



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **IL 251 Service Drive Improvements Construction Update #11 September 15, 2017**

#### **Work Completed to Date**

- New valves and water services have been installed.
- 95% of the storm sewer has been installed.
- All but 2 of the inlets have been installed.
- Core out of the Service Drive, Darr and Harlem Courts are complete.
- Curbing has been installed along the north side of Darr, south side of Harlem Court and east side of the Service Drive
- ComEd has relocated two poles
- 90% of the new curbing has been installed.

#### **September 15<sup>th</sup> thru September 22<sup>nd</sup>:**

- The Contractor will continue to form and pour the gaps that remain in the curbing.
- The contractor experienced a delay in placing the stone in the street. The placement of stone is starting today, and should wrap up on Tuesday, weather permitting. We ask that you refrain from parking in the street during the day today, Monday and Tuesday.
- The Contractor will be forming and pouring a few curb islands at the north end of the project site. This work will be taking place around the former Behr Metals building.

As we have noted in the past, we are not able to install two inlets until NICOR relocates the gas main. NICOR has received all necessary permits and is currently scheduling the relocation work. At the time of this update, we do not have a final schedule from NICOR, but it is possible that NICOR crews could be on site next week to begin the relocation work.

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting  
815-282-3000

McMahon  
Chris Dopkins  
815-636-9590

We thank you for your continuing patience, and we remind you to please exercise caution while driving through the construction zone.