



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **IL 251 Service Drive Improvements Construction Update #13 September 29, 2017**

#### **Work Completed to Date**

- New valves and water services have been installed.
- 95% of the storm sewer has been installed.
- All but 2 of the inlets have been installed.
- Core out of the Service Drive, Darr and Harlem Courts are complete.
- Curbing has been installed along the north side of Darr, south side of Harlem Court, and east side of the Service Drive.
- ComEd has relocated two poles.
- 90%+ of the new curbing has been installed.
- The Contractor has rough graded the stone between the curbs.

#### **September 29<sup>th</sup> thru October 6<sup>th</sup>:**

- NICOR's Contractor (NPL) will be on site to replace gas mains. The new gas main will be generally be located in the northbound driving lanes, and NICOR's contractor will have excavations in various locations to access the old main, and to construct the new main. Most of the main will be constructed via directional drilling, meaning that there will not be an open trench all along the Service Drive. There will be excavations where the drilling operations begin/end. NICOR's contractor and crews will coordinate with you to switch your home over to the new gas main once it is operational. NICOR is advising that it will take approximately 2 ½ weeks to fully complete the gas main work.
- The Village's Contractor will generally be off site during the time that NICOR is working. The Village's Contractor will be working on a few curb islands at the north end of the project site, and a small section of curb on Harlem Court. This work will be taking place around the former Behr Metals building, and is out of the roadway.

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting  
815-282-3000

McMahon  
Chris Dopkins  
815-636-9590

We thank you for your continuing patience, and we remind you to please exercise caution while driving through the construction zone.