



BUILD MACHESNEY

A Blueprint for the Future

IL 251 Service Drive Improvements Construction Update #16 October 20, 2017

Work Completed to Date

- New valves and water services have been installed.
- 95% of the storm sewer has been installed.
- All inlets and storm sewer has been installed.
- Core out of the Service Drive, Darr and Harlem Courts are complete.
- Curbing has been installed along the north side of Darr, south side of Harlem Court and east side of the Service Drive.
- ComEd has relocated two poles.
- 90%+ of the new curbing has been installed.
- The Contractor has rough graded the stone between the curbs.
- New gas main and services have been installed.

October 20th thru October 27th:

- Crews will be at the site periodically to form and pour remaining curb gaps, and complete the concrete work on the islands near Harlem Court.
- Crews will remove the last of the pavement and curbing at the south end of the project, and install the remaining inlet grate and curbing.
- Crews are scheduled to be on site on Saturday, October 21st to add stone to the roads and rough grade the stone along the curbing.
- Crews may install paver block into the islands by the Harlem Court intersection (we are currently waiting for delivery of the block).

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting
815-282-3000

McMahon
Chris Dopkins
815-636-9590

Hang in there.....now that the gas main work is complete we are much closer to the finish line. We hope to be paving in the next two weeks! Please exercise caution while driving through the construction zone.