



BUILD MACHESNEY

A Blueprint for the Future

IL 251 Service Drive Improvements Construction Update #19 November 9, 2017

Work Completed to Date

- New valves and water services have been installed.
- All inlets and storm sewer has been installed.
- Core out of the Service Drive, Darr and Harlem Courts are complete.
- ComEd has relocated two poles, and new gas main and services have been installed.
- Curbing is installed, and roadways have been paved.
- Rough grading behind the curb is nearly complete.

November 8th thru November 16th:

- We encountered some soft areas in the driveways as paving operations began. The Contractor will be on site today (November 9th) to test and re-compact the driveway approaches as necessary.
- Driveway paving is now scheduled for Friday, November 10th. We anticipated that all of the driveways will be paved by the end of the day, weather permitting.
- Crews will be finishing grading, seeding and placing erosion control blanket over the newly seeded areas.
- Crews will be relocating the mailboxes to the back of the curb. Once the permanent mailboxes are reinstalled we will contact the Post Office to let them know to resume delivery to your permanent mailbox. If you don't have mail in your temporary box, please check your permanent box. Also, once delivery is switched over please be sure to clean out your temporary mailbox. The temporary mailbox bank will be removed the week of November 20th.
- We anticipate that work will be complete by next Thursday. We will have one final construction update that will be distributed next week.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting
815-282-3000

McMahon
Chris Dopkins
815-636-9590

We again thank you for your patience, and remind you to please exercise caution while driving through the construction zone.