



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **Scott, Juniper and Cadet Improvements Construction Update #17 November 8, 2018**

#### **November 9<sup>th</sup> – November 16<sup>th</sup>**

Tuesday's rainfall has once again delayed the crews from returning to the site to complete the black dirt and restoration. The forecast for the next 7-10 days is looking better, so we are hoping to have the project complete by the 16<sup>th</sup>.

- The Contractor will continue to rough grade the areas behind the curb that were disturbed as part of the construction.
- The Contractor has reinstalled the permanent mailboxes on north Scott Lane, and we have requested the post office to begin delivery to the permanent mailboxes.
- The Contractor is planning to remove the temporary mailbox bank on Friday, November 9<sup>th</sup>. Please make sure your temporary mailbox is cleaned out by the end of today.
- Restoration crews will be on site to add the final topsoil, seeding and erosion control blanket on areas that were disturbed as part of the construction.
- Assuming the forecast holds, it appears that the Contractor should wrap up work on or about November 16<sup>th</sup>. We will pass out one final update at the end of the project.

If you have questions, you may contact Chris Dopkins of McMahan at 815-636-9590, or Kyle Markhardt of N-Trak Group at 815-282-3000.

*Driving for a better  
Machesney Park*