



BUILD MACHESNEY
A Blueprint for the Future

**Hawksview Improvements
Construction Update #3A
September 14, 2020**

FIRST CURB POUR DELAYED - AGAIN

- Well, this is frustrating!! Things are simply not drying out as fast as we hoped. The curb lines (primarily along Red Tail) are still too wet from the past week of rainfall to consider pouring curb upon. **We have therefore delayed the first curb pour until Wednesday, September 16th, and we apologize for the inconvenience.**
- We will issue a update tomorrow (September 15th) to confirm the curb pour.
- The second curb pour (outlined in Update #3) is still planned for this Friday. Again, we will issue an update on Thursday to confirm.

Contractor: Northern Illinois Service Company
Contact: Paul Munson, (815) 874-4422

Engineer: McMAHON (815) 636-9590
Contact: Chris Dopkins

Overall Schedule: August 31st through October 31st

We continue to thank you in for your cooperation.

*Driving for a better
Machesney Park*