



BUILD MACHESNEY

A Blueprint for the Future

Hawksview Improvements Construction Update #7 October 16, 2020

Work Completed to Date:

- Curbing is complete.
- 70% of the restoration is complete.
- 100% of the inlets have been repaired/adjusted.
- Cleaning and televising of storm sewer is 100% complete.

October 19th – October 23rd:

- The Contractor plans to finish the restoration. Please refer the to the lawn care guide provided in previous updates.
- The Contractor will remove and replace the stone base at the intersection of Coopers Hawk and Red Tail, and on Red Tail to Hawkeye Trail. There will be loss of driveway access for approximately 4-5 hours as the work passes each driveway. The Contractor will attempt to notify you before the work takes place in front of the driveway so that you may move your vehicle if needed.
- The Contractor will adjust sanitary sewer manholes. There may be one or two manholes where the work will effectively close the immediate area around to the manhole to traffic for 2-3 hours.
- The Contractor will begin to shape and compact the stone between the curbs in preparation for paving. The Contractor plans to start this work on Tuesday, and it will continue through Friday weather permitting. We ask that you do not park in the street during working hours starting on Tuesday so that the Contractor can complete the shaping and compacting operations without interruption or delay.
- As a reminder, some of you had sprinkler systems within the Village right-of-way that have been exposed during construction. The Contractor has been instructed to work around any sprinkler systems laying on the ground while performing restoration of the turf areas. As a reminder, it is the homeowner's responsibility to have their exposed sprinkler systems reinstalled.

Looking ahead, the Contractor is planning on paving the streets the week of 10/26 weather permitting, and it will take most of the week to complete the paving, To close with a little good news, the project is on schedule to finish by the end of October! (over)

There will continue to be many different activities going on throughout the construction zone, and we'll do our best to try to maintain access throughout construction.

Contractor: Northern Illinois Service Company
Contact: Paul Munson, (815) 874-4422

Engineer: McMAHON (815) 636-9590
Contact: Chris Dopkins or Nick Arps

Overall Schedule: August 31st through October 31st

We continue to thank you for your cooperation and patience.