



BUILD MACHESNEY

A Blueprint for the Future

Copper/Emerald/Ruby Reconstruction Construction Update #3 June 19, 2015

Week of June 22:

- The Contractor will continue to install storm sewer along the south side of Emerald Lane.
- The Contractor will be working on Saturday June 20. Construction will continue eastward towards Van Stone. The construction zone will occupy the entire roadway, and you will not be able to drive around the construction area. Mid-week the Contractor will begin to install storm sewer on Emerald Lane, west of Ruby. The construction zone will occupy the entire roadway and you will not be able to drive around the construction area.
- ComEd crews may be on site to add truck support to a power pole so that storm sewer may be constructed around the pole without the need to remove it. Other light poles will be temporarily relocated within the construction zone.
- Pipe and manholes will be delivered to the site ahead of the storm sewer work. These materials will be stored within the Village right of ways along the roadways; however, they will make it a bit more difficult to drive through the construction area.

Please continue to exercise caution and drive slow through the construction zone.

Thank you.

***Driving for a better
Machesney Park***