



BUILD MACHESNEY
A Blueprint for the Future

**Copper/Emerald/Ruby Reconstruction
Construction Update #4
June 26, 2015**

Week of June 29th:

- The Contractor expects to complete the storm sewer along the south side of Emerald Lane.
- The Contractor plans to start storm sewer along Copper Drive. Work will begin at the Copper/Ruby intersection and continue east towards Emerald Lane. Storm sewer will be installed along the south side of the roadway, and the construction zone will occupy the entire roadway so you will not be able to drive around the construction area.
- The Contractor will be working on Saturday June 27th. The Contractor expects to be working at the intersection of Copper/Ruby on Saturday.
- ComEd has indicated that they will be on site to remove a power pole at the Van Stone/Emerald intersection so that storm sewer may be constructed around the pole's location. Should ComEd be able to remove the pole, the Contractor plans to move to the intersection of Van Stone and Emerald early in the week to complete the storm sewer improvements at that location. It is necessary to take the water mains out of service to complete the work, and the North Park Public Water District will notice the affected residents 24 hours in advance of the main being taken out of service. We expect that main will be out of service for 6-8 hours. Additionally, it will be necessary to close the Van Stone/Emerald intersection in order to complete the work. We estimate that the intersection will be closed for approximately two (2) days.
- ComEd may be on site to temporarily relocate other light poles within the construction zone.
- Pipe and manholes will continue to be delivered to the site ahead of the storm sewer work. These materials will be stored within the Village right of ways along the roadways; however, they will make it a bit more difficult to drive through the construction area.
- NICOR plans to replace the gas mains along Copper and Emerald within the construction zone. The Village recently granted the necessary permits to NICOR to complete the work, so NICOR crews may be on site to begin their work.

Please continue to exercise caution and drive slow through the construction zone.

Thank you.