



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #8 July 26, 2016

Curb and gutter will be poured on the west side of Scott Lane, south side of Heron Drive and the north side of Bunting starting at 6:00 A.M on Wednesday morning, July 27. Please have your vehicles out of your drive by 5:30 A.M. Wednesday morning.

Residents in these areas will not have access to their drive for a period of 3-4 days and will need to park on the opposite side of the street or make arrangements to park in a neighbors drive. After the first day (Thursday) the contractor will backfill a small section of curb to allow foot traffic over the curb. After the concrete testing indicates adequate strength, the driveways will be filled in to allow car traffic into your drive. (We anticipate this to happen Monday)

Week of July 25:

- Later in the week the Contractor will continue pouring curb at the intersections and gaps at the storm structures. Sidewalk on Heron, east of Cadet and at the Mildred/Heron intersection may also be started. Residents will be notified 24 hours in advance of work that will affect their driveways
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroepin or Chris Dopkins at 815-636-9590

*Driving for a better
Machesney Park*