



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #9 July 29, 2016

Thank you for your patience!

Week of August 1:

- The Contractor will continue pouring curb and gutter at the intersections of Heron/Cadet and Heron/Mildred. Sidewalk on Heron, between Cadet and Mildred, and at the Heron/Mildred intersection will also be started. Residents will be notified 24 hours in advance of work that will affect their driveways. When the sidewalk is poured across the driveways, residents will need to park in the street for 3-4 days to allow the concrete to gain strength.
- The Contractor will be adding stone to the roadway on Scott, Bunting and Heron in the areas where the new curb was poured.
- The Contractor will also be rough grading behind the curb.
- The Contractor may also be adding stone and rough grading the drives.
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Traffic control signs and barricades have been installed. Please be aware that the placement of the barricades may change from day to day as construction progresses.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroepin or Chris Dopkins at 815-636-9590

*Driving for a better
Machesney Park*