



BUILD MACHESNEY

A Blueprint for the Future

Scott Ln & Heron Dr Improvements Construction Update #15 September 9, 2016

Week of September 12 - 16:

- Sidewalk at the intersection of Heron and Mildred may be completed during the week.
- The Contractor will continue rough grading behind the curb, weather permitting.
- Restoration, including topsoil, seed and erosion control blanket is scheduled, weather permitting. A bio-degradable straw blanket will be placed over the seeded areas, and we expect the blanket to fully biodegrade by early spring. The blanket will help retain moisture during the initial germination of grass seed, fostering growth and protecting the young grass through germination. We recommend setting your mowers to their highest level to avoid catching the erosion blanket until the erosion blanket has biodegraded. Watering of the newly seeded area is a must in order for the new seed to take. Please refer to the watering guide that was provided with the previous update.
- The Contractor may be installing mailboxes later in the week or during the week of September 19. Please locate your mail box or if you plan to purchase a new mailbox please do so and have it available.
- In the event that construction activities change, the Contractor will notify residents of any activities affecting their property.
- Please be aware that the placement of the barricades may change from day to day as construction progresses.
- There will be survey crews on site from time to time collecting the "as built" information for the storm sewer system as well as gathering measurements for the road improvements and areas that were seeded and blanketed.

Please continue to exercise caution and drive **SLOWLY** through and around the construction zone. Thank you for your cooperation.

If you have any comments or questions feel free to contact:

N-TRAK Group,
Danielle Schlichting at 815-282-3000

Or

McMahon,
Jim Kroepelin or Chris Dopkins at 815-636-9590