



## **BUILD MACHESNEY**

*A Blueprint for the Future*

---

### **IL 251 Service Drive Improvements Construction Update #18 November 3, 2017**

#### **Work Completed to Date**

- New valves and water services have been installed.
- All inlets and storm sewer has been installed.
- Core out of the Service Drive, Darr and Harlem Courts are complete.
- ComEd has relocated two poles.
- New gas main and services have been installed.
- Curbing is installed.
- Roadways have been paved. As we discussed at the construction meeting, only the first lift of pavement will be constructed this year. The final lift of pavement will be placed around August of 2018, so there will be a bump along the curbing until then.

#### **November 3<sup>rd</sup> thru November 10<sup>th</sup>:**

- Crews will be at the site to form and pour the one remaining curb gap (along N 2<sup>nd</sup> Street), and complete the brick work on the islands near Harlem Court.
- Crews will be removing the sidewalks at 8025, 8103, 8107, 8119, 8201, 8205, 8209, 8215, and 8303 North Second Street.
- Crews will be prepping the driveways for paving. Driveway paving is tentatively scheduled for Wednesday/Thursday.
- Weather permitting, crews will be finishing grading, seeding and placing erosion control blanket over the newly seeded areas.
- Crews will be relocating the mailboxes to the back of the curb. As we mentioned at the preconstruction meeting, if you would like to purchase a new mailbox and mounting post we will install it for you. So, if you desire to replace your mailbox please purchase a new mailbox/post and place it where it can be easily seen by the contractor no later than **November 8<sup>th</sup>**.
- Weather permitting; we should be close to completion by the end of the week!

If you have any comments or questions feel free to contact:

N-TRAK Group,  
Danielle Schlichting  
815-282-3000

McMahon  
Chris Dopkins  
815-636-9590

We again thank you for your patience, and remind you to please exercise caution while driving through the construction zone.