



BUILD MACHESNEY
A Blueprint for the Future

**Scott, Juniper and Cadet Improvements
Construction Update #15
October 25, 2018**

October 25th – November 2nd

OK.....we'll try this whole paving thing again:

- Weather permitting; the Contractor is planning to pave the binder course on all streets on Friday, October 26th. The paving contractor will arrive at the site late morning or early afternoon, and we expect paving operations to go into early evening. The garbage company will collect garbage early in the morning in order to stay out of the way of the paving contractor, so please have your garbage out by 6:00 AM.
- The Contractor will then pave the driveway approaches and place surface course on Cadet, Juniper between Scott and Mildred, and Scott between Harlem and Juniper on Saturday, October 27th.
- As we discussed at the preconstruction meeting, Scott Lane between Heron and Juniper, and Juniper Lane between Cameo and Mildred will not receive the final lift of pavement until next summer in order to allow for settlement. There will be a 1 ¼" "bump" along the curbing of those streets until the surface is placed. A few items to note regarding the paving:
 - **Please refrain from parking in the street during paving operations so that the trucks and paving crews have access to the work site.**
 - There will be a short period of time when your driveway will not be accessible. This is primarily occurs when the paving crews are working immediately in front of the driveway, or when trucks are delivering asphalt to the paver.
 - Please try to refrain from turning your wheels while standing still for the first 45 minutes or so after the pavement is in place. Turning wheels at a standstill on the warm pavement can sometimes cause raveling of the new pavement. Please try to make your turns only while moving.
- There is a chance of rain in the forecast. If we end up having a rain day, the schedule for paving will move accordingly.

The Contractor will be back on site early next week to complete the remainder of the rough grading of the areas behind the curb that were disturbed as part of the construction. The Contractor is planning to reinstall the permanent mailboxes on north Scott Lane mid week. Please have your mailbox out in a place where the Contractor can see it by Tuesday, October 30th. Restoration crews will be on site mid to late week to add the final topsoil, seeding and erosion control blanket.

If you have questions, you may contact Chris Dopkins of McMahon at 815-636-9590, or Kyle Markhardt of N-Trak Group at 815-282-3000.