



BUILD MACHESNEY

A Blueprint for the Future

Alpine Road West Service Drive Reconstruction Construction Update #6 September 18, 2015

Next Week (9/21 – 9/25)

Curb and gutter was poured on the west side of the Service Drive on Thursday, September 17th. It typically takes 2-4 days for the concrete to cure to a sufficient strength to support traffic, so you will not have vehicular access to your driveways during the cure time. The Contractor will backfill a small portion of the driveway (typically 3-4 feet wide) the day after the pour in order to make it easier to walk over the curbing until it can be driven upon. We will begin testing the concrete for strength the day after it poured in an effort to get you back into your driveways as quickly as possible. Construction of the curb and gutter is one of the more challenging times of the construction as parking and working space will be limited.

Once the curb and gutter is strong enough, the Contractor will continue working on driveway aprons and the roadway in preparation for asphalt pavement. This activity will essentially consist of bringing in additional stone, shaping and compacting. During that time, the Village will be approaching some of you to discuss your driveway aprons. Additionally, the Contractor may start some rough grading behind the curb in preparation for restoration (topsoil, seed & erosion control blanket).

Thank you for your continued patience.

***Driving for a better
Machesney Park***